





























ID	Task Mod	Resou	Task Name	Duration	Start	Finish	Predece	Success	% Comple	Milestone
1			CRSTS, City Centre Bedminster Bridges	1097 days	Wed 01/11/23	Thu 13/01/28			4%	No
2			M/S	1001 days	Thu 14/03/24	Thu 13/01/28			0%	Yes
3			M/S QA2 sign off	0 days	Thu 14/03/24	Thu 14/03/24	22		0%	Yes
4			M/S QA3 sign off	0 days	Wed 02/10/24	Wed 02/10/24	34		0%	Yes
5			M/S TRO Complete	0 days	Fri 05/06/26	Fri 05/06/26	47		0%	Yes
6			M/S Public Consultation Complete	0 days	Fri 06/12/24	Fri 06/12/24	52		0%	Yes
7			M/S QA4 sign off	0 days	Thu 03/04/25	Thu 03/04/25	66		0%	Yes
8			M/S OBC drafted and approved by Grant Assurance	0 days	Tue 26/11/24	Tue 26/11/24	76		0%	Yes
9			M/S OBC Complete	1 day	Thu 24/04/25	Thu 24/04/25	94		0%	Yes
10			M/S FBC drafted and approved by Grant Assurance	0 days	Wed 30/07/25	Wed 30/07/25	105		0%	Yes
11			M/S FBC approved	0 days	Thu 02/10/25	Thu 02/10/25	123		0%	Yes
12			M/S Construction Start	0 days	Fri 19/09/25	Fri 19/09/25	148		0%	Yes
13			M/S Construction complete	0 days	Wed 31/03/27	Wed 31/03/27	166		0%	Yes
14			M/S submit monitoring report to WECA/DfT	0 days	Mon 22/11/27	Mon 22/11/27	174		0%	Yes
15			M/S QA5 sign off	0 days	Thu 13/01/28	Thu 13/01/28	180		0%	Yes
16			Feasibility design	181 days	Mon 06/11/23	Mon 15/07/24			79%	No
23			Preliminary design	163 days	Thu 14/03/24	Mon 28/10/24			32%	No
35			TRO	437 days	Thu 03/10/24	Fri 05/06/26			0%	No
48			Public Consultation (inc prep & report)	192 days	Thu 14/03/24	Fri 06/12/24			85%	No
53			Detailed design	131 days	Thu 03/10/24	Thu 03/04/25	34		0%	No
67			Outline Business Case development	286 days	Wed 01/11/23	Wed 04/12/24			0%	No
77			OBC Decision Pathway	106 days	Wed 27/11/24	Wed 23/04/25			0%	No
95			Full Business Case development	176 days	Wed 27/11/24	Wed 30/07/25			0%	No
106			FBC Decision Pathway	46 days	Thu 31/07/25	Thu 02/10/25			0%	No
124			Tender & construction	519 days	Fri 04/04/25	Wed 31/03/27			0%	No
167			Monitoring & evaluation	168 days	Thu 01/04/27	Mon 22/11/27	166		0%	No
175			Project closure	792 days	Wed 01/01/25	Thu 13/01/28			0%	No