



## AGENDA ITEM NO. 9

#### GREATER FIHSPONDS NEIGHBOURHOOD PARTNERSHIP

## Thursday 27<sup>th</sup> September 2012

- **Report of:** Abdulrazak Dahir, Area Coordinator, Neighbourhoods and Communities, Neighbourhoods and City Development Dept.
  - Title: Devolved Services Update
  - **Contact:** 0117 9036409

#### **RECOMMENDATIONS:** The Neighbourhood Committee (NC) is asked to

#### 1. Highways Schemes

- 1.1 Note the progress of 2012/13 Highway schemes
- 1.2 Note the progress of 2012/13 devolved Section 106 schemes

#### 2. Clean and Green

- 2.1 Note the progress of 2012/13 Clean and Green schemes
- 2.2 Approve more 2012/13 Clean & Green schemes
- 2.3 Note the progress of 2011/12- Bid to £29,000 Clean & Green pot
- 2.4 Note proposals submitted to the £19,000 central Clean and Green pot

#### 3. Section 106 funded schemes

- 3.1 Note the progress of 2011/12 S106 funded projects
- 3.2 Note the progress of 2012/13 S106 funded projects

# 1. Highways Schemes

## 1.1 Up-Date on 2012/13 Highways schemes

Carriageway Surface Dressing – £Only supplied schemes with costs								
Location	Cost	Status						
Frenchay Park Rd (Part)	£6,500	Completed, final figures to be confirmed						
Briar Way (Part)	£2,100	Completed, final figures to be confirmed						
Charlton Rd (Part)	£4,700	Completed, final figures to be confirmed						
Park Rd (Part)	£800	Deferred 2013/14 due to Colston Zebra cross upgrade						
Footway Resurfacing - £63,000	I							
Thicket Avenue	£38,392.05	Completed, £24,607.95 will be carried over to 2013/14						
Local Traffic Schemes £25,714	I							
Park Road / Duchess way pedestrian crossing	£15,000	This scheme has been upgraded to formal zebra crossing. Internal consultation has been completed. TRO is being drafted and is now out for public consultation. Works is expected to begin in Spring 2013 subject to outcome of consultation process.						
The Chine footway: Bollards to replace temporary coning	£100 each timber bollard	Consultation has been completed. Works has started on site and is due to be completed soon.						
Frenchay Area: Review and introduce parking restrictions	£12,278.22	Works is in progress and due to be completed by end of September 2012.						
Snowdon Road: Review and introduce parking restrictions	£8,144.11	This has been completed in June 2012, it is waiting for officer to sign it off.						
Charlton Road: Area parking restriction NC approved £2,600 remainder to be	£9,000	Internal design and TRO drawings have been completed. It is now with the Quality Assurance Officer for approval. It is						

financed from section 106	expected works to start Summer 2013 subject to outcome of consultation process.

# 1.2 Update on devolved Section 106 Schemes 2012/13

Pe	rmission / Site / S106 Code	Current Contributio n Value	Date to be Spent / Committed by	Purpose of Contribution	Status
1	Mallard Close, Speedwell	£43,993.75	25/01/13	The provision of bus stop improvements on Speedwell Road and Whitefield Road	These schemes have been amalgamated as they are in the same area and managed by the
2	Mallard Close, Speedwell	£16,497.62	25/01/13	The provision of a pedestrian crossing on Whitefield Road	same officer. A design consultation meeting with local residents was held. Preliminary design work has
3	Mallard Close, Speedwell	£16,497.62	25/01/13	The provision of speed reduction measures on Poplar Road	been completed and is now with the Quality Assurance Officer. This will
4	Mallard Close, Speedwell	£10,998.43	25/01/13	To upgrade the existing traffic island on Speedwell Road	be followed by public consultation. Works expected to start Spring 2013. Subject to outcome of consultation
5	Roegate House, Whitefield Avenue	£38,131.42	08/11/16	The provision of highway works necessitated by the development The provision of highway works necessitated by the development	process.

# 2. Devolved Clean and Green Budget and Environmental Improvements

Secti	Section 2.1: Note update on 2012/13 Clean and Green schemes (£1,500 + £1,415 unspent from last year = £2,915)								
No	Location	Ward	Description of Works	Est Cost £	Spent £	Balance for 2012/13	Notes		
1	Multi agency week of action	Eastville	Various enhancement works	£150	£150		Completed 4.4.12		
2	Multi agency week of action	Hillfields	Various enhancement works	£150	TBC	TBC	Location to be confirmed at the next Environment subgroup.		
3	Multi agency week of action	Frome Vale	Various enhancement works	£150	TBC	TBC	Location to be confirmed at the next Environment subgroup.		
4	Fishponds Park Entrance	Frome Vale	Front of public toilet block	£360	£360	TBC	To be completed in June 2012.		
5	East Park Estate	Eastville	Bulky waste clearance	Nil	Nil	Nil	Works requested by East Park Residents Group - works completed 4.4.12 - funded through cleansing contract		
4	Alcove Road	Eastville	Clearance of rear lane - fly-tipping and vegetation	Nil	Nil	Nil	Influencing service. Works carried out in response to public complaints - completed 12.6.12		

No	Location	Ward	Description of Works	Est Cost £	Spent £	Balance for 2012/13	Notes	
5	Grove Road	Eastville	Clearance of vegetation, cutback and detritus, works carried out by May Gurney	Nil	Nil		Over 15 tonnes of waste removed. Officer working with parks to get regular maintenance works in place. Works completed July 12	
6	Trendlewood Estate	Eastville	Clearance of vegetation, cutback and detritus, from paths and subways	Nil	Nil		Works carried out at request of public and completed by Community Payback - July 12	
7	Juniper/Fount ain Court - East Park Estate	Eastville	Clearance of overgrown vegetation, deep cleanse and removal of shrubs, and clearance of Drug & Drink related litter	Nil	Nil		Works carried out jointly by Parks & May Gurney at request of local residents. Officer working with Police & Safer Bristol to address issues of ASB. Ongoing works	
8	Greenbank Road	Eastville	Clearance of overgrown vegitation from pathways adjacent to East Park & Royate Hill Nature Reserve.	Nil	Nil		Works carried out by Parks, August 12	
9	Lodge Hill	Hillfields	Clearance of overgrown vegetation from Public Right of Way	Nil	Nil		Works carried out at request of public, due to concerns of H & S when using the lane and completed by Community Payback - Sept 12	
10	Junction 2 Eastgate Roundabout	Eastville/Loc kleaze	Further enhancement works carried out on island, unsightly boats removed	Nil	Nil		Works carried out by Parks	

N0	Location	Ward	Description of works	Est cost	Spent	Balanc e	Update
2.2-	The NC is ask	ed to approv	volved Cle	ean & Green budget £2915			
1	Greenfinch Lodge	Frome Vale	Roses & Mulch – supplied through Blaise Nusery	£100 - £150			Due to be implemented Autumn 2012.
	Snuff Mills						
	Lodge Hill Open Space						
	Coombe Brook Valley		Bulbs will be planted out				
	Little Hayes	Hillfields	by Friends of Groups,	£500-			Due to be implemented Autumn 2012. Costs include
2	Nursery School	Frome Vale Eastville	local communities, young children and Community	£600	£600		provision for Community Payback to plant up bulbs.
	Avery Road		Payback				
	Straits						
	Parade						
	Barton Fields						

N0	Location	Ward	Description of works	Est cost	Spent	Balance	Update		
2.3-2	2.3- 2011 / 2012- Bid to £29,000 Clean & Green Pot: £6220 Update								
1	Junction 2 Eastville Roundabout	Eastville	Re painting of railings around main roundabout	£5,500	NIL	£5,500c/f	Original tender contract expired May 2012, waiting for confirmation on award of new contractor, in order to pursue with works.		
2	Junction 2 Eastville Roundabout	Eastville	Install 4 x hanging baskets to enhance area	£720	£720	Nil	Completed.		

2.4-	Note 2012/13 Bi	d to £19,000 Clean &	& Green Pot - CF £5,50	0 (Bids not yet ap	proved by Clean & Green Board)
1	Chester Park Infant School	Equipment & tools & mobile trolley,	Will allow further development of Forest School activities	£1,368	This will be progressed as soon as funding becomes available.
2	Little Hayes Nursery	Equipment, plants & tools Option 1	To allow expansion of existing nursery garden	£2000	This will be progressed as soon as funding becomes available
3	Little Hayes Nursery	Tools – Option 2	To help create new outdoor classroom for new Nursery at Oldbury Court	£600	This will be progressed as soon as funding becomes available.

N0	Location	Issue	Description of works	Est cost	Date approved	Update					
3.1-	3.1- 2011/ 2012 S106 funded Projects										
1	Fishponds Park	No power supply, to enable Friend Group to put on events in park	Installation of power supply	£1,183	22/03/12	Works completed					
2	Lodge Hill Open Space	Lack of seats, well used route, seats requested so people can sit and relax and enjoy the views.	2 seats installed – to compliment seat funded by NYS "Above and Beyond Charity"	£2442.32	22/03/12	Works in progress and is due to be completed by end of September 2012.					
3	East Park Open Space	Local community requesting seats to sit and relax	2 x seats and 1 x litter bin	£2,492	22/03/12	Works in progress and is due to be completed by end of September 2012.					
4	Coombe Brook Valley	Existing steps inadequate for use.	Create new steps and bridge over stream, to allow safe access for local users.	£14-£18K	22/03/12	Works completed					
5.	Ridgeway Playing Fields	Unable to promote park events and lack of seats.	Supply Park Community Notice Board and seat	£2,500	22/03/12	Works in progress and is due to be completed by end of November 2012.					
6.	Argyle Road	Lack of seats	Supply and install x seat to compliment existing seat	£2,500	22/03/12	Works in progress and is due to be completed by end of November 2012.					

N0	Location	Issue	Description of works	Est cost	Date approved	Update
7	Begbrook Park	Health and Safety	Improve steps & Footbridge	£2,500	22/03/12	Proposed works is now included in the Parks Capital Stimulus Fund – Match Funding report (See agenda item 7). If this is approved at the meeting further consultation will be done with local residents and the Environment subgroup as to what to spend the £2,500 Quick Win allocated for Begbrook Park.
3.2-	2012/13 S106 fu	nded Projects		•		
1	East Park Open Space	Access from Greenbank View	Scrub thining and selective clearance of brambles and planting woodland mix spring bulbs	£1,750		Order for this job is to be raised. Aiming to have it completed by end of November 2012.