



AGENDA ITEM NO. 10a

ST GEORGE NEIGHBOURHOOD PARTNERSHIP TUESDAY 26TH JUNE 2012

Report of: Abdulrazak Dahir, Area Coordinator, Neighbourhoods and Communities,

Neighbourhoods and City Development Dept.

Title: Devolved Highways Services Update

Contact: 0117 9036409

RECOMMENDATIONS: The Neighbourhood Committee is asked to

- 1. Highways Schemes
- 1.1 Note update on 2012/13 Highway schemes
- 1.2 Note update on devolved Section 106 schemes 2012/13
- 1.3 Note underspend from 2011/12 schemes.

1. Highways Schemes

1.1 Up-Date on 2012/13 Highways schemes

Carriageway Surface Dressing – £Only supplied schemes with costs								
Location	Cost	Status						
Bells Hill Rd (Battenburg Rd to Queen St)	£10,000	Works due to start July 12 and due to be completed in Sept 2012, subject to weather conditions.						
Nags Head Hill (Troopers Hill Rd to Kingsway)	£10,000	Works due to start July 12 and due to be completed in Sept 2012, subject to weather conditions.						
Footway Resurfacing - £42,000								
Kingsway	£46,000	Works started in June 2012.						
<u>Local Traffic Schemes £19,933</u> (17,147 + £2,786 of underspend from 2011/12)								
Minor Signs and Lines	£1,500							

1.2 Update on devolved Section 106 Schemes 2012/13

On Tuesday 13th of March 2012, as per the Traffic and Transport subgroup recommendation, the Neighbourhood Committee agreed to carry forward the bulk of the devolved local traffic scheme budget for this financial year. Instead the Neighbourhood Committee prioritised devolved Section 106 schemes that were due to expire in early 2013.

Permission / Site / S106 Code		Current Contributio n Value	Date to be Spent / Committed by	Purpose of Contribution	Status	
1	23 Pile Marsh, St. George	£9,124.96	16//01/13	Avonvale Road to an adoptable	As part of a citywide Highways Department restructuring programme, Andrew Spicer will no longer be covering the St George NP area. A new team consisting of Area Manager Shaun Taylor and new senior engineer John Richfield has taken over from Andrew Spicer.	
2	Weavers Mill, Blackswarth Road, Crews Hole	£39,136.61	22/02/13	improvements in the vicinity of		
3	Former Blackswarth Road Prefab Site, St. George	£15,818.91	2/04/13	Towards highway improvement measures at the junction of Pilemarsh and Beaufort Road	At the time of writing this report the handover proceedings were taking place. John will provide an update at the	
4	Crews Hole Road / St. George	£1,138.32	No limit	Minor safety improvements to Crews Hole Road.	next NP meeting in Sept 2012.	

■ It is worth noting that the Greater Fishponds Neighbourhood Partnership have decided to proceed with the following Section 106 schemes, which is hoped will also have positive impact on St George NP, in particular Speedwell area.

NOTE: For Information Only

Pe	rmission / Site / S106 Code	Current Contributio n Value	Date to be Spent / Committed by	Purpose of Contribution	Status
1	Mallard Close, Speedwell	£43,993.75	25/01/13	· ·	These schemes have been amalgamated as they are in the same area and managed by the same officer. Traffic counts were carried out in April & May 2012. A design meeting with local residents has been held on 24 May 2012. Preliminary design work is underway. Internal consultation is expected by end of June 2012 followed by public consultation by end of July 2012.
2	Mallard Close, Speedwell	£16,497.62	25/01/13	crossing on Whitefield Road	
3	Mallard Close, Speedwell	£16,497.62	25/01/13	The provision of speed reduction	
4	Mallard Close, Speedwell	£10,998.43	25/01/13	island on Speedwell Road	
5	Roegate House, Whitefield Avenue	£38,131.42	08/11/16	The provision of highway works necessitated by the development The provision of highway works necessitated by the development	

1.3 Underspend from 2011/12 schemes.

• In total £19,508.65 will be carried forward into 2012/13 financial year of which £16,722.65 is committed and £2,786 of underspend.