

MetroWest 2 - Ashley Down

Client cost risk exposure for MW2 project (Advisory)

Network Rail OP Reference: 173483

Version: 1.0

Publication Date: 23/11/2022

Orla Dunn, Risk and Value Manager, Network Rail

Authorised by:

Clare Zubovic', Sponsor, Network Rail

Authorised by:

Paul Trow-Smith, Principal Risk & Value Manager, Network Rail

Accepted by:

David Jarman, Rail Programme Manager, West of England Combined Authority



This document is the property of Network Rail. It shall not be reproduced in whole or part nor disclosed to a third party without written permission of Network Rail.

Workshop details



Date of workshop: 22 September 2022, via MS Teams. **Attendees:**

| Name | Role | Organisation | | |
|----------------|-------------------------------|------------------------------------|--|--|
| Alex White | Junior Project Manager - Rail | West of England Combined Authority | | |
| Clare Zubovic' | Sponsor | Network Rail | | |
| David Jarman | Rail Programme Manager | West of England Combined Authority | | |
| Jason Porter | Project Manager | West of England Combined Authority | | |
| Mark Radford | Scheme Project Manager | Network Rail | | |
| Orla Dunn | Risk and Value Manager | Network Rail | | |

The objectives of the workshop were to:

- Review the client risk register;
- Identify additional risks to the achievement of the project objectives;
- Provide an output to advise the client on their cost risk exposure for the project.

This report relates solely to WECA-owned risks and excludes risks owned by Network Rail (NR). NR risks are modelled and reported separately.

Each risk was analysed to understand the probability of occurrence and the impact of the risk on the project outcome. The information was provided by the client and has not been verified by NR prior to modelling.

Evaluation was conducted using Monte Carlo analysis, using @Risk software and 10,000 simulations.

This report is provided to the client on an advisory basis.


Recommendations



- 1) The client holds responsibility for some key exclusions and risks, including the integration of NR's project plans with those of the developer at Henbury. It is recommended that key assumptions and risks are regularly reported within integration meetings to ensure early visibility and support in preventing those risks impacting the project, as far as is reasonably practicable.
- 2) For most of the last 20 years, inflation has been about 2% (source: www.bankofenlgand.co.uk). As of 15 November 2022, inflation is 10.1%. The Bank of England expect inflation in the UK to fall sharply from the middle of next year, but uncertainty and the impact on prices of goods and services remains uncertain. It is recommended that the client reviews inflation risks regularly.

Client cost risk exposure (Advisory) – Ashley Down

| Results | P20 | P50 | Mean | P80 | P90 |
|----------|----------|------------|------------|------------|------------|
| Exposure | £829,385 | £1,184,648 | £1,204,681 | £1,566,545 | £1,793,011 |









Client cost risk exposure (Advisory) – Ashley Down

Risk mean by probability grouping



Mean by risk breakdown structure



| Risk Breakdown Structure | Mean exposure |
|--------------------------------|---------------|
| 1. General | £0 |
| 2. Client/3rd Party | £389,961 |
| 3. Scope | £14,462 |
| 4. Technical | £19,505 |
| 5. Management (Plan/ Schedule) | £197,122 |
| 6. Resources | £0 |
| 7. Commercial | £583,631 |
| Total | £1,204,681 |

Client cost risk exposure (Advisory) – Ashley Down Top 10 throats by cost (estimated mean value)

Top 10 threats by cost (estimated mean value)

| Rank | Risk ID | Risk Title | Mean |
|------|---------|--|----------|
| 1 | 541600 | ASHLEY DOWN - Materials price increases. (Contractor priced at September market rates. WECA to hold the inflation risk.) | £495,833 |
| 2 | 541597 | ASHLEY DOWN - Current planning restriction enforced resulting from section 61 requirements | £106,667 |
| 3 | 541601 | ASHLEY DOWN - Availability of NR Plant / Long lead supply items for blockade. (NR will make reasonable endeavours to secure in line with known lead times) | £90,000 |
| 4 | 541322 | ASHLEY DOWN - Station site work delay relating to Sustrans agreements | £83,333 |
| 5 | 541276 | ASHLEY DOWN - Bristol City Council (BCC) cannot implement diversionary route in time for Network Rail site mobilisation | £78,000 |
| 6 | 541588 | ASHLEY DOWN - Adverse weather (Greater than 1 in 10-year event) | £60,000 |
| 7 | 541595 | ASHLEY DOWN - Changes to requirements resulting from local planning authority (LPA) feedback | £54,000 |
| 8 | 541326 | ASHLEY DOWN - Higher than anticipated inflationary pressures. (Excludes station contractor materials prices - see risk 541600.) | £50,000 |
| 9 | 541325 | ASHLEY DOWN - Delay to Public Right of Way (PRoW) application approval by BCC PRoW team | £35,667 |
| 10 | 541594 | ASHLEY DOWN - Network Rail underestimate the cost impact of the platform widening. (Based on current design, priced by contractor September 2022). | £33,667 |



Client assumptions – Ashley Down



The following client assumptions underpin the risk register.

| Assumption ID | Ashley Down Station - assumptions | Aligned to risk ID or retained? |
|---------------|--|---------------------------------|
| AD1 | Funding / Full Business Case approval is received by the end of January 2023. | Retained as an assumption. |
| AD2 | Unhindered access for the contractor in the 16-day blockade in June 2023. | NR risk. |
| AD3 | A 52hr disruptive possession is agreed by train and freight operators prior to the 16-day blockade. | Retained as an assumption. |
| AD4 | 11 No. 14hr non disruptive possessions are agreed by train and freight operators between July-September 2023. | Retained as an assumption. |
| AD5 | No working time restrictions imposed on the construction works. | 541597 |
| AD6 | Bristol City Council designing and delivering the Public Realm works and PROW diversionary route works. | 541325 |
| AD7 | Sustrans agree to transfer the necessary land (of Concorde Way) to Network Rail and Bristol City Council to support the works. | 541322 |
| AD8 | Bristol City Council and <u>Sustrans</u> agree a Freehold agreement to enable the public realm construction works. | 541323 |

Client assumptions – Ashley Down



The following client assumptions underpin the risk register.

| Assumption ID | Ashley Down Station - assumptions | Aligned to risk ID or retained? |
|---------------|---|---|
| AD9 | No ecological, environmental, archaeological or contaminated land issues exist that could impact the proposed programme of works. | 541332 (ecology), 541536 (environmental). Remainder retained as an assumption. |
| AD10 | Land access licences agreed to support compound and material storage requirements. | 523837, 541567 |
| AD11 | The gabion wall structure behind Concorde Way does not fail catastrophically as a result of a structural issue unrelated to the project. | Retained as an assumption. |
| AD12 | Updates to Network Rail's GRIP 5 design (to reflect the platform widening) is signed off and design remains as per currently proposed in principle. | 541594 |
| AD13 | DfT agree a deviation with Network Rail for the platform width non-compliance around the footbridge. | Retained as an assumption. |
| AD14 | The project is able to positively respond to all planning conditions. | 541595, 541580 |
| AD15 | Critical resources (materials and personnel) are available to support key activities (e.g. signalling commissioning). | NR risk |

Client assumptions – Ashley Down



The following client assumptions underpin the risk register.

| Assumption ID | General assumptions | Aligned to risk ID or retained? |
|---------------|--|---------------------------------|
| Gen1 | Future station operating costs (post opening) are to be funded by GWR/DfT | Retained as an |
| | rather than the project. | assumption. |
| Gen2 | The operation of the new rail services will be funded by DfT after the first 3 | Retained as an |
| | years. | assumption. |
| Gen3 | The transition from Network Rail / GWR to Great British Railways does not | Retained as an |
| | impact the project. | assumption. |
| Gen4 | The supply chain has the capacity and capability to deliver in line with the | Retained as an |
| | proposed programmes of work. | assumption. |
| Gen5 | Inflation is assumed at 11 % for 2022/23 and 23/24 and 4 % for future years | 541326, 541600 |
| | after that. | |

Client risk register – Ashley Down



| Risk ID | Risk Title | % Probability | Minimum | Most likely | Maximum | Estimated mean value |
|---------|--|---------------|----------|-------------|------------|-------------------------|
| 541600 | ASHLEY DOWN - Materials price increases. (Contractor priced at September market rates. WECA to hold the inflation risk.) | 85% | £250,000 | £500,000 | £1,000,000 | £495,833 |
| 541597 | ASHLEY DOWN - Current planning restriction enforced resulting from section 61 requirements | 20% | £100,000 | £500,000 | £1,000,000 | £106,667 |
| 541601 | ASHLEY DOWN - Availability of NR Plant / Long lead supply items for blockade. (NR will make reasonable endeavours to secure in line with known lead times) | 60% | £50,000 | £100,000 | £300,000 | £90,000 |
| 541322 | ASHLEY DOWN - Station site work delay relating to Sustrans agreements | 40% | £25,000 | £100,000 | £500,000 | £83,333 |
| 541276 | ASHLEY DOWN - Bristol City Council (BCC) cannot implement diversionary route in time for Network Rail site mobilisation | 40% | £5,000 | £80,000 | £500,000 | £78,000 |
| 541588 | ASHLEY DOWN - Adverse weather (Greater than 1 in 10-year event) | 40% | £20,000 | £30,000 | £400,000 | £60,000 |
| 541595 | ASHLEY DOWN - Changes to requirements resulting from local planning authority (LPA) feedback | 40% | £5,000 | £100,000 | £300,000 | £54,000 |
| 541326 | ASHLEY DOWN - Higher than anticipated inflationary pressures. (Excludes station contractor materials prices - see risk 541600.) | 20% | £50,000 | £200,000 | £500,000 | £50,000 |
| 541325 | ASHLEY DOWN - Delay to Public Right of Way (PRoW) application approval by BCC PRoW team | 20% | £5,000 | £30,000 | £500,000 | £35,667 |
| 541594 | ASHLEY DOWN - Network Rail underestimate the cost impact of the platform widening. (Based on current design, priced by contractor September 2022). | 20% | £5,000 | £100,000 | £400,000 | £33,667 |
| 541332 | ASHLEY DOWN - Unforeseen ecological issue (Assuming appropriate and timely surveys conducted by Network Rail) | 15% | £2,000 | £50,000 | £500,000 | £27,600 |
| 541552 | ASHLEY DOWN - Unforeseen ground obstructions (excluding buried services) | 30% | £5,000 | £40,000 | £150,000 | £19,500 |
| 541323 | ASHLEY DOWN - Delay to BCC freehold with Sustrans | 20% | £15,000 | £25,000 | £150,000 | £12,667 |

Client risk register – Ashley Down



| Risk ID | Risk Title | % Probability | Minimum | Most likely | Maximum | Estimated mean value |
|---------|--|---------------|---------|-------------|----------|-------------------------|
| 523837 | ASHLEY DOWN - Conflict between BCC public realm and Network Rail station site construction programmes | 25% | £5,000 | £20,000 | £100,000 | £10,417 |
| 541596 | ASHLEY DOWN - Additional works required for right of way diversion (Muller Road) | 60% | £2,000 | £10,000 | £30,000 | £8,400 |
| 541580 | ASHLEY DOWN - Delay due to need to discharge WECA/BCC specific planning conditions | 20% | £5,000 | £30,000 | £80,000 | £7,667 |
| | ASHLEY DOWN - Unforeseen environmental issue (e.g. Japanese knotweed/ Himalayan Balsam) (Assuming appropriate and timely site surveys have been conducted by Network Rail) | 20% | £2,000 | £20,000 | £75,000 | £6,467 |
| 541567 | ASHLEY DOWN - Delay to WECA/BCC land agreements | 10% | £20,000 | £40,000 | £80,000 | £4,667 |
| 541301 | ASHLEY DOWN - Change in WECA governance/assurance requirements | 5% | £500 | £10,000 | £250,000 | £4,342 |
| 541324 | ASHLEY DOWN - Failure to agree land-take with Sustrans for cycle parking entrance area | 5% | £5,000 | £5,000 | £200,000 | £3,500 |
| 541604 | ASHLEY DOWN - Incorrect OPEX provision for GWR | 5% | £20,000 | £85,000 | £85,000 | £3,167 |
| 541574 | ASHLEY DOWN - Higher cost of BCC/WECA temporary land agreements | 30% | £2,000 | £5,000 | £15,000 | £2,200 |
| 541559 | ASHLEY DOWN - potential road closures needed for utilities works | 5% | £1,000 | £20,000 | £75,000 | £1,600 |
| 541591 | ASHLEY DOWN - Infrastructure damage (related to BCC works) | 15% | £500 | £5,000 | £10,000 | £775 |
| 541575 | ASHLEY DOWN - Unexploded ordnance identified on site | 1% | £6,000 | £25,000 | £200,000 | £770 |
| 523839 | ASHLEY DOWN - Land and noise claims | 5% | £500 | £1,000 | £20,000 | £358 |
| 541309 | ASHLEY DOWN - Legal fees are higher than expected | 5% | £1,000 | £5,000 | £15,000 | £350 |
| 541557 | ASHLEY DOWN - Direct action by protestors related to the works | 2% | £500 | £1,000 | £15,000 | £110 |