



**GREATER FIHSPONDS  
NEIGHBOURHOOD PARTNERSHIP  
Thursday 18<sup>th</sup> December 2014**

**Report of:** Abdulrazak Dahir, NP Coordinator, Neighbourhoods

**Title:** Devolved Services Update

**Contact:** 0117 9036409

**RECOMMENDATIONS: The Neighbourhood Partnership (NP) is asked to**

**1. Highways Schemes**

- 1.1 Note the progress of Highway schemes
- 1.2 Note the progress of devolved Transport Section 106 schemes

**2. Devolved Clean and Green Budget: Environmental improvements**

- 2.1 Note the progress of 2014/15 Clean and Green schemes

**3. Parks Section 106 funded schemes**

- 3.1 Note the progress of S106 funded projects

**4. Other schemes**

- 4.1 Note the progress of 2011/12- Bid to £29,000 Clean & Green pot
- 4.2 Capital stimulus funded projects

## 1. Highways Schemes

### 1.1 Update on Highways schemes

<b><u>Carriageway Surface Dressing – £Only supplied schemes with costs</u></b>		
<b>Location</b>	<b>Cost</b>	<b>Status</b>
Drummond Rd: Estimated £1,530	£	Completed waiting for final figures
Gordon Avenue: Estimated £7,760	£	Completed waiting for final figures
Park Rd (Part): Estimated £800	£	Completed waiting for final figures
<b><u>Footway Resurfacing - £63,000</u></b>		
Brockworth Crescent, Frome Valley Rd, Begbrook Lane, Estimated £31,973	£	Completed waiting for final figures
Welsford Rd/Avenue, Croft Avenue, Rowland Avenue, estimated £32,000	£	Completed waiting for final figures
<b><u>1.2- Previously supported Local Traffic Schemes:</u></b>		
Frenchay Area: Review and introduce parking restrictions: NC allocated £5,000 March 2010 and £7,278.22 June 2012. Total £12,278.22	£12,572.18	<b>Works completed.</b>
Charlton Road: Area parking restriction- NC allocated March 2010 £2,600 from Local Traffic Schemes budget and £2,400 from Section 106. In June 2012 the NC approved further £4,000. Total scheme budget is £9,000	£1,683.45	<p>Consultation &amp; TRO drawings now completed. Cllrs consulted mid May'13 residents consulted w/c 20 May'13. Minor changes made and instruction issued to TRO Team in July 2013. Public notice and press advert starts 27 Feb'14. Head of service signed the order and it is now sealed. Final notice scheduled to be published – 27.06.14</p> <p>Legal work now completed, extents of restrictions marked out in September 2014 and implemented in late September/October 2014 subject to contractor availability. First appointed contractor in early October didnt start work within specified times,</p>

		therefore, works have subsequently been reissued to second most competitive contractor who has completed the majority of the lining and expects to finish before Christmas break.
--	--	---

Location	Cost	Status
Park Road / Duchess way Zebra crossing: NC allocated £10,000 March 2011, and further £5,000 March 2012. There discrepancy amount allocated before, however total amount requested is £15,000	£17,863.03	<b>Works completed.</b>
<b><u>2014/15 Local Traffic Schemes £34,000 (£46,646.25 - £12,646.25 to Support East Park Open Space subject to NC decision at the June 2014 meeting)</u></b>		
Moving bus Stop Opposite Co-op on Fishponds Rd + Straits Parade. March 2014 NC approved £10,000.		On site surveys / observations being carried out and accident data analysis..
Abingdon Rd Parking Restriction. March 2014 NC approved £4,000 for developing designs.		This will be progressed by end of 2014. Waiting to find out if the Chesterpark School expansion is going ahead or not. If it is, this scheme will be tagged on to the school expansion. If it is not, it will be progressed after the above scheme.
Dunkirk Rd Parking Restriction. March 2014 NC approved to progress this after the two schemes above.		This will be progressed following above two schemes.
M32 Junction 2 Roundabout improve lane layout and traffic signals. March 2014 NC approved £10,000 for feasibility.		An origin-destination survey is to be carried out at the roundabout. Traffic volumes vary throughout the year so Highways will do counts at the busier times. Hence counts will be carried out during October 2014. The feasibility report and any recommendations will be completed by end 2014/15 financial year.

## 1.2 2012/13 devolved Transport Section 106 Schemes

Permission / Site / S106 Code		Current Contribution Value	Date to be Spent / Committed by	Purpose of Contribution	Status
1	Mallard Close, Speedwell	£43,993.75	25/01/13	The provision of bus stop improvements on Speedwell Road and Whitefield Road	Bus stop improvements - The Greater Fishponds Traffic and Transport subgroup challenged the proposal for sticking out bus stops, engineers presented an alternative, however it still requires coming out slightly by 0.8m instead of 2m. Consultation with local residents will be organised for bus stop shelter. Whitefield Rd is in the design stage.
2	Mallard Close, Speedwell	£16,497.62	25/01/13	The provision of a pedestrian crossing on Whitefield Road	
3	Mallard Close, Speedwell	£16,497.62	25/01/13	The provision of speed reduction measures on Poplar Road	
4	Mallard Close, Speedwell	£10,998.43	25/01/13	To upgrade the existing traffic island on Speedwell Road	Pedestrian islands: Petition and objections received following April'13 consultation.

5	Roegate House, Whitefield Avenue	£38,131.42	08/11/16	The provision of highway works necessitated by the development The provision of highway works necessitated by the development	Responses considered and changes made to design to reduce loss of car parking. Alternative design circulated through QA in Sep / Oct 2013. Alternative design now chosen to be progressed to Public notice and press advert will be done the same time as above scheme. Same as above scheme
---	----------------------------------	------------	----------	--	--

### 1.3 2012/13 IBFF Schemes

Location	Amount £	Purpose	Status
Forest Road Bridge	£30,000	Footway Widening	Work completed mid October 2014. New fence at back edge of footway now installed. Awaiting final invoices from contractors for payment.
Forest Road North	£45,000	Footway Widening between Beechgrove and Staplehill	Internal design and QA process with Councillors done in June 2013. Public consultation carried out in July 2013. Mixed responses received with approximately 10% response. Acknowledgement responses sent out mid August 2013 and design reviewed in September 2013. Additional one way added on Maywood and closure of Lewington / Beacgrove. Traffic Regulation Order (TRO) instruction issued to Legal Team Oct'13, Public notice and press advert expected September 14 (at same time as GBBN review). Public notice advertised October 2014. Objections to oneways received which will be considered during Nov'14. Alternative option removing need for one way and no entry restrictions being researched and designed during Dec'14. Feedback in new year.



### 3. Parks Section 106 funded schemes

N0	Location	Ward	Description of works	Est. cost	Actual Cost	Balance	Update
<b>3.1 - S106 funded Projects – Note progress</b>							
1	Coombe Brook Valley	Hillfields	Requested 1 x litter bin	£2,500	TBC		Location for new bin has now been clarified. Job will be issued to Landscapes.
2	Begbrook Park	Frome Vale	Requested to install gate.	£2,500	TBC		On hold - approved EIA design being drawn up.
3	Meadowsweet Open Space	Eastville	Access improvements to current gate entrance	£3,947.10	£3,947.10		Completed
4	Mayfield Park		Public Right of way improvements	£3,438	£3,438		Completed

### 4. Other Schemes:

N0	Location	Ward	Description of works	Est. cost	Actual Cost	Update
<b>4.1- 2011 / 2012- Bid to £29,000 Clean &amp; Green Pot: £6220 Update</b>						
1	Eastgate Roundabout	NF priority	Painting of railings around main junction 2 roundabout	£5,500	NIL	Original tender contract expired May 2012, Costs and brief from new contractor is significantly more than available budget. Currently liaising with new maintenance manage with the view of negotiating to have it included in scheduled maintenance programme in 2015.

4.2- 2012/13 Capital Stimulus Projects & Infrastructure Note Progress						
1	Oldbury Court	Frome Vale	Upgrading pathways, car park and entrance	£48,000	TBC	Main car park improvements have now been completed. A drop in consultation event was organised for Wednesday 2 <sup>nd</sup> July 2014, following NP's request to consult with local residents about the overflow car park designs. Seventeen local residents came to this event. Their suggestions along with other comments received will now be considered before full Planning application is submitted.
2	Begbrook path improvement	Frome Vale	Pathway improvements.	£50,000	TBC	Parents of Begbrook School's Travel Safe Group (TSG) secured LSTF to allow a 'Park and Stride' to operate from Snuff Mills car park to the school. Work is schedule to start week beginning 8 <sup>th</sup> Sept and aimed to have it completed by end of October 2014.
3	Ridgeway Road	Eastville	Upgrading the Right of Way that links from the corner of Ridgeway Road to PRowS 240 and 241, including clearance of overgrown paths, rebuilding steps, and providing new fencing.	£10,000		Completed.