Gross Expenditure by Programme		Current Year 2023/24 - Period 2				Performance to budget		
Ref	Scheme	Budget	Expenditure to Date	Forecast	Variance	Expenditure to date	S Forecast	
	& Communities		£00	ous .		%	%	
	Covid Recovery Fund – Community Improvements Adult Social Care – Better Lives at Home Programme	1,000	0	1,000	0		100%	
	Adult & Communities	1,116 2,116	1	1,116 2,116	0		100% 1 00 %	
Childr	ren & Education							
	South Bristol Youth Zone School Organisation/ Children's Services Capital Programme	5,786 11,785	53	5,786	(3,021)		100% 74%	
PE01 PE02		10,178	141 1,054	8,763 10,178	(3,021)		100%	
PE03		1,330	0	1,330	0 17		100%	
PE05 PE06	Children & Families - Aids and Adaptations Children Social Care Services	110 2,232	0 22	127 2,232	0	1	116% 100%	
Total C	hildren & Education	31,421	1,270	28,416	(3,004)	4%	90%	
Reso		4 705	0	4 705		00/	4.000/	
	ICT Refresh Programme ITTP – IT Transformation Programme	1,795 0	0 (2)	1,795 0	0		100%	
RE07	Digital Transformation - Networks	4,511	2	3,522	(989)	0%	78%	
RE08 RE09	Digital Transformation Programme Expansion of Flax Bourton Mortuary	1,053 1,066	173 15	747 1,125	(306) 59	16% 1%	71% 105%	
	esources	8,425	188	7,189	(1,237)		85%	
	th & Regeneration							
CRF3 GR01	Covid Recovery Fund – Economic Infrastructure Strategic Property – Temple Meads Development	1,366 16,647	60 367	1,366 7,110	0 (9,537)		100% 43%	
GR03	Economy Development - ASEA 2 Flood Defences	8,236	(983)	7,600	(636)	-12%	92%	
	Strategic Property - Hawkfield Site South Bristol Light Industrial Workspace Redevelopment	122 2,548	3 660	122 2,465	0 (84)		100% 97%	
	Areas for Growth & Regeneration - Pending Business Case Development	1,500	0	1,500	(84)		100%	
	Delivery of Regeneration of Bedminster Green	6,884	2,527	7,874	990		114%	
GR09 GR10	Clean Air Zone Programme Improvements to Local Centres - Pending Business Case Development	16,388 1,500	(308) 0	10,386 500	(6,002) (1,000)	-2% 0%	63% 33%	
NH01	Libraries for the Future	49	(29)	12	(37)	-59%	24%	
NH02 NH02A	Investment in parks and green spaces Invest in Parks Sports Outdoor Equipment & Facility Improvements	3,307 500	251 0	2,440 250	(868) (250)		74% 50%	
NH03	Cemetries & Crematoria	1,022	1	192	(830)	0%	19%	
NH04 NH06A	Third Household Waste Recycling and Re-use Centre Bristol Operations Centre - Phase 2	348 443	(110) 98	348 443	0		100% 100%	
NH07	Private Housing	4,173	231	4,173	(0)	6%	100%	
PL01 PL02	Metrobus Passenger Transport	2,766 196	(132) (95)	1,110 268	(1,657) 73		40% 137%	
PL03	Residents Parking Schemes - Pending Business Case Development	650	0	650	0	0%	100%	
PL04 PL05	Strategic Transport Sustainable Transport	10,521 1,441	1,377 1,365	12,918 3,449	2,396 2,008		123% 239%	
PL05	Portway Park & Ride Investment	(1,195)	(306)	500	1,695		-42%	
PL09 PL09A	Highways infrastructure - bridge investment Highways infrastructure - Cumberland Road Stabilisation Scheme	467	28	467	0		100%	
PL109A	Highways & Traffic Infrastructure - General	1,241 15,141	153 846	1,241 15,039	(103)		100% 99%	
PL10B	Highways & Traffic - Street Lighting	3,760	1,418	3,760	0		100%	
PL10C PL11A	Transport Parking Services Cattle Market Road site re-development	398 1,874	57 23	398 935	(939)		100% 50%	
PL15	Environmental Improvements Programme	38	0	38	0		100%	
PL17 PL18	Resilience Fund (£1m of the £10m Port Sale) Energy services - Renewable energy investment scheme	19 3,716	0	18 3,710	(1) (6)		97% 100%	
PL18A	Energy Services – Bristol Heat Networks expansion	0	(16)	0	0		4000/	
PL18B PL20	Energy Services - School Efficiencies Strategic Property	186 105	0	186 30	(75)		100% 29%	
PL21	Building Practice Service - Essential H&S	3,617	230	3,427	(190)	6%	95%	
PL24 PL27	Bristol Beacon Vehicle Fleet Replacement Programme	29,317 2,681	4,434 2	26,469 2,402	(2,848) (279)		90%	
PL30	Housing Delivery Programme	20,478	441	18,399	(2,078)	2%	90%	
PL32 PL34	Western Harbour Design Development Strategic property - Community investment scheme	280 749	0	280 749	0		100% 100%	
PL35	Harbour Operational Infrastructure	2,774	11	2,774	0	0%	100%	
	Investment in Markets infrastructure & buildings Growth & Regeneration	455 166,708	57 12,661	455 146,453	(20,255)		100% 88%	
	General Fund service Total	208,669	14,120	184,173	(24,495)		88%	
Housi	ing Revenue Account							
HRA1	Planned Programme - Major Projects	69,756	1,250	57,583	(12,173)		83%	
HRA2 HRA4	New Build and Land Enabling HRA Infrastructure	70,015 1,789	1,332	68,399 1,789	(1,616) 0		98% 100%	
	lousing Revenue Account	141,560	2,583	127,770	(13,790)		90%	
HPA &	GF Service combined Total	350,229	16,702	311,943	(38,285)	5%	89%	

Gross Expenditure by Programme		Current Year 2023/24 - Period 2				Performance to budget	
Ref	Scheme	Budget	Expenditure to Date	Forecast	Variance	Expenditure to date	Forecast
		£000s			%	%	
Corporate Contingencies & Funds (General Fund)							
CP03	Corporate Contingencies	3,965	0	3,965	0	0%	100%
CP05	Decarbonisation Fund - Pending Business Case Development	6,000	0	1,000	(5,000)	0%	17%
CP06	Assumed level of capital programme slippage (2023-24 Budget Report)	(5,741)	0	(5,741)	0	0%	100%
Total Corporate Contingencies & Funds (General Fund)		4,224	0	(776)	(5,000)	0%	-18%
Capital Programme Grand Total		354,453	16,702	311,168	(43,285)	5%	88%